# HEATING RECORD
## PREPARATORY HEATING

**Mail record to:** info@pct-chemie.de

## RETANOL® EKA/VIWA
**Ready after 10 -14 days**

Client

Construction Project/Construction Phase

Component/Floor/Apartment

**NIGHT SETBACK MUST BE SWITCHED OFF!**

## 10 - 14 days workability

| Heating phases | Flow temperature | TARGET Date | TARGET Time | TARGET Flow temperature | TARGET Tester |
|---|---|---|---|---|---|
| From 3rd – 5th day after application | +25 °C | | | | |
| From 6th – 9th day after application | max. +55 °C* | | | | |
| From 10th day after application | +45 °C | | | | |
| From 11th day after application | +35 °C | | | | |
| From 12th day after application | +25 °C | | | | |

**Note:** Reduce the screed temperature to **approx. +20 to +25°C** and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering.** **During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.**

* and accordingly system-related, maximum attainable flow temperature
** The recommended “maximum temperatures“ specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date

Date

Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating?

Yes No

Date/Name/Signature

Was the area free of construction materials and other coverings?

Yes No

Date/Name/Signature

Full name and address of the heating contractor

© PCT PERFORMANCE CHEMICALS GMBH Blumenstraße 23-25, 71106 Magstadt
Phone +49 7159 4062-0, info@pct-chemie.de, www.pct-chemie.com
Status: June 2023. Only valid in connection with other Retanol® product documents.

PCT CHEMIE