HEATING RECORD
PREPARATORY HEATING

Mail record to: info@pct-chemie.de

RETANOL® EKA/VIWA
Ready after 18 -20 days

Client

Construction Project/Construction Phase

Component/Floor/Apartment

NIGHT SETBACK MUST BE SWITCHED OFF!

18 - 20 days workability

Heating phases	Flow temperature	TARGET Date	TARGET Time	ACTUAL Flow temperature	ACTUAL Tester
From the 6th day after application	+25 °C				
From the 9th day after application	+45 °C				
From the 11th day after application	max. +55 °C*				
From the 15th day after application	+35 °C				
From the 19th day after application	+25 °C				

Note: Reduce the screed temperature to **approx. +20 to +25°C** and/or observe the required screed temperature specified by the floor covering layer before laying the floor covering.** **During the heating phase, no plastering work may be carried out and the screed surface must be fully accessible.**

* and accordingly system-related, maximum attainable flow temperature
** The recommended “maximum temperatures“ specified by the flooring and floor covering materials manufacturer are also applicable.

End of preparatory heating/Date

Date

Were the rooms ventilated in accordance with the specifications of the screed layer during the preparatory heating? Yes / No

Date/Name/Signature

Was the area free of construction materials and other coverings? Yes / No

Date/Name/Signature

Full name and address of the heating contractor

© PCT PERFORMANCE CHEMICALS GMBH Blumenstraße 23-25, 71106 Magstadt
Phone +49 7159 4062-0, info@pct-chemie.de, www.pct-chemie.com
Status: June 2023. Only valid in connection with other Retanol® product documents.

PCT CHEMIE